

KARNATAKA RURAL INFRASTRUCTURE DEVELOPMENT LIMITED,
(Formerly KARNATAKA LAND ARMY CORPORATION LTD)
MYSORE SUB-DIVISION[C], Mysore.

Progress Report of ATI works at Mysore.

SL.NO	Name of Work	Estimated cost	ADM No	Fund released	Expenditure	Date of Start	Date of Completion	Physical progress
1.	Construction of New Faculty block at ATI Mysore for SIUD	16,84,750	ATI/BLDG/08-09/ Dated 11-12-08	1684750	1684750	Feb.08	Completed	Completed & Handed Over
2.	a. Construction of Residence for Director General at ATI Mysore[Ground Floor] b. Additional works to DG Residence 1 & 2	63,76,000	a.ATI/EST/-4/CR-15/09-10 Dated 27-7-09 b.ATI/EST/-4/CR-15/09-10 Dated 27-7-09	6376000	6376000	Aug.09	Feb.10	Completed & Handed Over
3.	Construction of Residence for Director General at ATI Mysore[First Floor]	26,50,000	ATI/EST/CR-42/09-10 Dated 27-7-09	2650000	2650000	Dec.09	Oct.10	Completed & Handed Over
4.	a. Construction of New Faculty block-2 at ATI Mysore [Ground Floor] b. Additional works to New Faculty block-2 for ATI Mysore	49,32,000	ATI/EST/CR-06/09-10 Dated 10-9-09	4932000	4932000	Sep.09	July.10	Completed & Handed Over

5.	Construction of New Faculty block-2 at ATI Mysore [First Floor]	33,00,000	ATI/EST/CR-06/09-10 Dated 10-9-09	3300000	3300000	Dec.09	Sep.10	Completed & Handed Over
6.	a. Construction of Sports Complex at ATI Mysore [Ground Floor] b. Additional work to sports Complex at ATI Mysore	70,18,000	ATI/EST/CR-49/09-10 Dated 10-9-09	7018000	7018000	Sep.09	July.10	Completed & Handed Over
7.	Construction of Sports Complex at ATI Mysore [First Floor]	42,30,000	ATI/EST/CR-49/09-10 Dated 10-9-09	4230000	4230000	Dec.09	Sep.10	Completed & Handed Over
8.	Construction of Compound wall to DG's Residence at ATI Mysore	14,90,000		1490000	1490000	Mar.10	Nov.10	Completed & Handed Over
9.	Repairs & Alteration to existing toilet block at SIUD Mysore	1,10,000	ಸಿಬ್ಬಂದಿ-4/ವಿವ/42/09-10 ದಿನಾಂಕ: 13-3-10	110000	110000			Completed & Handed Over
10.	Construction of Residence for Director SIUD Mysore	37,90,000	SIUD/Buld/Qtrs/Cr-01/2010-11 Dated 17-8-2010	3589500	4079012	Aug.10	Mar.11	Completed & Handed Over
11.	Additional work to New Faculty block at ATI Mysore for SIUD	1,28,000	ATI/EST/CR-15/09-10 Dated 27-07-09	128000	128000	Sep.09	sep.09	Completed & Handed Over
12.	Providing Concrete tiles over roof for new faculty block-1 for SIUD Mysore	90,000		90000	90000			Completed & Handed Over

13.	Construction of Servants Qtrs for ATI at Mysore	5,75,000	ಸಂ.ಆತಸಂ:ಕಟ್ಟಡ:ವಿವ/2010-11 ದಿನಾಂಕ: 17-03-2011	575000	575000	June.11	July.11	Completed & Handed Over
14.	Construction of Renovation to existing shed at ATI campus Mysore	1,99,000	ಸಂ.ಆತಸಂ:ಕಟ್ಟಡ:ವಿವ/2010-11 ದಿನಾಂಕ: 17-03-2011	199000	199000	June.11	June.11	Completed & Handed Over
15.	Construction of Security room for ATI at Mysore	1,40,000	ಸಂ.ಆತಸಂ:ಕಟ್ಟಡ:ವಿವ/2010-11 ದಿನಾಂಕ: 17-03-2011	140000	140000	May.11	July.11	Completed & Handed Over
16.	P & F Handrails & cobble stone to new faculty block-II ATI Mysore	7,15,000	ಸಂ.ಆತಸಂ:ಕಟ್ಟಡ:ವಿವ/2010-11 ದಿನಾಂಕ: 17-03-2011	715000	715000	June.11	June.11	Completed & Handed Over
17.	Construction of compound wall to Residence for director SIUD Mysore	4,08,000	ಸಂ.ಆತಸಂ:ಕಟ್ಟಡ:ವಿವ/2010-11 ದಿನಾಂಕ: 17-03-2011	408000	408000	May.11	June.11	Completed & Handed Over
18.	Landscaping, Gardening & pathway around DG's Residence ATI Mysore	7,50,000	ಸಂ.ಆತಸಂ:ಕಟ್ಟಡ:ವಿವ/2010-11 ದಿನಾಂಕ: 17-03-2011	750000	750000	June.11	June.12	Completed & Handed Over
19.	Providing Gym equipments for sports complex ATI Mysore	3,01,000	ಸಂ.ಆತಸಂ:ಕಟ್ಟಡ:ವಿವ/2010-11 ದಿನಾಂಕ: 17-03-2011	301000	301000	June.2011	Oct.2011	Completed & Handed Over
20.	Providing Furniture to DG's Residence at ATI campus Mysore	5,86,000	ಸಂ.ಆತಸಂ:ಕಟ್ಟಡ:ವಿವ/2010-11 ದಿನಾಂಕ: 17-03-2011	586000	586000	July.2011	July.2011	Completed & Handed Over

21.	Providing Pathway around Sports complex at ATI Mysore	3,00,000	ಸಂ.ಆತಸಂ:ಕಟ್ಟಡ:ವಿವ/2010-11 ದಿನಾಂಕ: 17-03-2011	300000	300000	July.2011	Aug.2011	Completed & Handed Over
22.	Construction of retaining wall, drainage, car shed, Gym equipments to ATI works at Mysore	23,04,000	ಸಂ.ಆತಸಂ:ಕಟ್ಟಡ:ವಿವ/164/2011-12 ದಿನಾಂಕ:05-07-2011.	2304000	2304000	July 11	June 12	Completed & Handed Over
23.	Providing wardrobed & wall panelling for the residence to Director general ATI campus Mysore.	5,55,000	ಸಂ.ಆತಸಂ:ಕಟ್ಟಡ:ವಿವ/2010-11 ದಿನಾಂಕ: 17-03-2011	555000	555000	Aug 2011	Aug 2011	Completed & Handed Over
24.	Providing MS ralinings & grill to DG's Residence at ATI premises Mysore	3,40,000	No. ATI/ Additional work/CR-01/2010-11 DATE: 3-3-2011	340000	340000	Sep 2011	Dec 2011	Completed & Handed Over
25.	Providing U.G. Cable laying to sports complex for ATI to Mysore	1,80,000	No.ATI/EST-4 CR-2011-12/ date:	180000	180000	March 12	March 12	Completed & Handed Over
26.	Providing Modular kitchen cabinet for DG's Residence for ATI at Mysore.	4,50,000	No.ATI/EST-4 CR-49/2011-12/ date:	450000	450000	March 12	March 12	Completed & Handed Over
27.	Constn. Of Auditorium bldg. at ATI campus Mysore	3,85,00,000	ಸಂಖ್ಯೆ: ಡಿಸಿಬಿಲ್ಲು/378/2011-12 ದಿನಾಂಕ:5-4-2012	38500000	38200000.00	Oct12	Aug 2014	Electrification work, Polishing to wood work & Water supply fittings works Nearing completion

28.	Interior works to Auditorium building at ATI campus, Mysore	70,00,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ- /2014-15 ದಿನಾಂಕ: 16-11-2013	12000000	6800000.00	June 2014	Aug 2014	Pantry counter to be fixed, pantry bar stool to be fixed Aluminum partition to be done
29.	Air-conditioning works to Auditorium building at ATI campus, Mysore	30,00,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ- /2014-15 ದಿನಾಂಕ: 16-11-2013		2800000.00	June 2014	Aug 2014	Outlet unit of AC to be fixed.
30.	Sound Reinforcement & Projector System works to Auditorium building at ATI campus, Mysore	20,00,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ- /2014-15 ದಿನಾಂಕ: 16-11-2013		2000000.00	June 2014	July 2014	Completed
31.	Additional works to Auditorium bldg. at ATI campus Mysore	35,00,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ- 285/2013-14 ದಿನಾಂಕ: 20-12-2013 ರೂ. 65.00 ಲಕ್ಷ	3500000	2500000.00	July 2014	Aug 2014	Furnitures to be provided
32.	Construction of vehicle shed & Cement Concrete Drain to Auditorium bldg. at ATI Campus Mysore	20,00,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ- 285/2013-14 ದಿನಾಂಕ: 20-12-2013 ರೂ. 65.00 ಲಕ್ಷ	2000000	1900000.00	Jan 2014	Aug 2014	A Part of Cobble stone to be fixed
33.	Construction Pavement in front and around auditorium in ATI Campus, Mysore.	10,00,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ- 285/2013-14 ದಿನಾಂಕ: 20-12-2013 ರೂ. 65.00 ಲಕ್ಷ	1000000	800000.00	July 2014	Aug 2014	A Part of Cobble stone to be fixed
34.	Providing Lift and Scaffolding to Auditorium building at ATI Campus, Mysore.	23,00,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ- /2014-15 ದಿನಾಂಕ:16-11-2016	2300000	520000.00	July 2014	Sep 2014	Lift to be installed

35.	Providing wall Panelling to conference hall of Auditorium at ATI Campus, Mysore	5,00,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ-285/2014-15 ದಿನಾಂಕ:17-5-2014 ರೂ. 5.00 ಲಕ್ಷ	500000		Aug 2014	Sep 2014	To be Started
36.	Providing and supplying of furniture's to Director General Chamber at ATI Building Mysore	1,40,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ-285/2014-15 ದಿನಾಂಕ:20-5-2014 ರೂ. 5.00 ಲಕ್ಷ		140000.00	July 2014	July 2014	Completed
37.	Constn, of Officers quarters at ATI Campus, Mysore	99,96,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ/2012-13 ದಿನಾಂಕ: 1-2-2013 ರೂ. 99.96	9996000	9800000.00	July 2014	Aug 2014	Water supply & Sanitary fittings & Painting Work nearing completion
38.	Construction of Compound wall to Officers Quarters at ATI Campus, Mysore	10,00,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ-285/2016-14 ದಿನಾಂಕ: 19-6-2014 ರೂ. 10.00 ಲಕ್ಷ	1000000	900000.00	July 2014	Aug 2014	
39.	Providing wardrobe & Showcase unit to officers quarters at ATI Mysore 2No	6,00,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ-245/2014-15 ದಿನಾಂಕ: 17-5-2014 ರೂ. 6.00 ಲಕ್ಷ	600000	600000.00	July 2014	July 2014	Completed
40.	Constn, of Guest House at ATI Campus, Mysore.	99,99,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ-210/2013-14 ದಿನಾಂಕ: 20-12-2013 ರೂ. 100.00 ಲಕ್ಷ	9999000	2000000.00	March 2014	March 2014	Foundation work U/P
41.	Construction D-Type Quarters-1 at ATI Mysore	11,90,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ-198/2013-14 ದಿನಾಂಕ: 16-12-2013 ರೂ. 11.90 ಲಕ್ಷ	1190000	800000.00	April 2014	Oct 2014	Plastering work U/P
42.	Construction D-Type Quarters-2 at ATI Mysore	11,90,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ-198/2013-14 ದಿನಾಂಕ: 16-12-2013 ರೂ. 11.90 ಲಕ್ಷ	1190000	500000.00	July 2014	Oct 2014	Centering for roof slab U/P
43.	Construction D-Type Quarters-3 at ATI Mysore	11,90,000	ಸಂ. ಆತಸಂ. ಕಟ್ಟಡ:ವಿವ-198/2013-14 ದಿನಾಂಕ: 16-12-2013 ರೂ. 11.90 ಲಕ್ಷ	1190000	200000.00	July 2014	Nov 2014	Basement Completed.
		12,87,06,750.00		12,83,66,250.00	11,43,50,762.00			